



N. Bradley Rd. Reconstruction N. 51<sup>st</sup> St.  
 To N. Sherman Blvd. and N. 50<sup>th</sup> St. Drainage  
 Ditch Rehabilitation  
 May – October 2015  
 Public Information Meeting  
 Thursday, 04/01/2015 at 5:00pm

Project Contacts	
Engineer Ayres Associates	<p>Jon Weil Resident Engineer Phone: 262.522.4914 (office) E-Mail: <a href="mailto:WeilJ@AyresAssociates.com">WeilJ@AyresAssociates.com</a></p> <p>Andy Shoaf Project Engineer Phone: 262.522.4936 (office) E-mail: <a href="mailto:ShoafA@AyresAssociates.com">ShoafA@AyresAssociates.com</a></p>
Contractor Vinton	<p>Tom Amon Project Manager Phone: 262.677.5524 (office) E-Mail: <a href="mailto:tamon@vintonwis.com">tamon@vintonwis.com</a></p>
Village of Brown Deer Village Staff	<p>Matthew Maederer Director of Public Works Phone: 414.357.0120 (office) E-Mail: <a href="mailto:mmaederer@browndeerwi.org">mmaederer@browndeerwi.org</a></p> <p>Jim Buske Engineering &amp; GIS Services Manager Phone: 414.371.3060 (office) E-Mail: <a href="mailto:JBuske@BrownDeerWI.org">JBuske@BrownDeerWI.org</a></p> <p>Nate Piotrowski Community Development Director Phone: 414.371.3061 (office) E-Mail: <a href="mailto:NPiotrowski@BrownDeerWI.org">NPiotrowski@BrownDeerWI.org</a></p>
Project Schedule	
May	<p>First stage begins</p> <ul style="list-style-type: none"> <li>• N. 51st St. to N. 47th St.</li> </ul> <p>Traffic control and Detour Route</p> <p>Erosion Control</p> <ul style="list-style-type: none"> <li>• Silt Fencing</li> <li>• Erosion Bales</li> <li>• Inlet Protection</li> </ul>

May (cont.)	Roadway & Storm Sewer Construction Stage 1 <ul style="list-style-type: none"> <li>• Storm Sewer</li> </ul>
-------------	--

<b>Project Schedule (cont.)</b>	
---------------------------------	--

June	Roadway & Storm Sewer Construction Stage 1 <ul style="list-style-type: none"> <li>• Roadway Excavation</li> <li>• Base aggregate</li> <li>• Curb and gutter</li> <li>• Concrete sidewalks</li> <li>• Traffic Signal at N. 51<sup>st</sup> St.</li> </ul> Landscaping Stage 1 <ul style="list-style-type: none"> <li>• Medians and terraces</li> <li>• Bioretention Swales</li> </ul> Drainage Ditch Construction <ul style="list-style-type: none"> <li>• Ditch excavation and grading</li> <li>• Landscaping</li> </ul>
July	Roadway & Storm Sewer Construction Stage 1 <ul style="list-style-type: none"> <li>• Base Aggregate (Fine Grading)</li> </ul> Asphalt Paving Stage 1  Roadway Striping Stage 1  Stage 2 Construction Begins <ul style="list-style-type: none"> <li>• N. 47<sup>th</sup> St. to N. Sherman Blvd.</li> </ul> Erosion Control <ul style="list-style-type: none"> <li>• Silt Fencing</li> <li>• Erosion Bales</li> <li>• Inlet Protection</li> </ul> Roadway & Storm Sewer Construction Stage 2 <ul style="list-style-type: none"> <li>• Storm Sewer</li> </ul>
August	Roadway & Storm Sewer Construction Stage 2 <ul style="list-style-type: none"> <li>• Storm Sewer</li> <li>• Roadway Excavation</li> <li>• Base Aggregate</li> </ul>

<b>Project Schedule (cont.)</b>	
September	<p>Landscaping Stage 1</p> <ul style="list-style-type: none"> <li>• Medians and terraces</li> <li>• Bioretention Swales</li> </ul> <p>Concrete Work</p> <ul style="list-style-type: none"> <li>• Curb and gutter</li> <li>• Concrete sidewalks</li> </ul> <p>Roadway &amp; Storm Sewer Construction Stage 2</p> <ul style="list-style-type: none"> <li>• Base Aggregate (Fine Grading)</li> </ul> <p>Asphalt paving Stage 2</p> <p>Roadway Striping</p> <p>Bradley Rd. and Sherman Blvd. Intersection</p> <ul style="list-style-type: none"> <li>• Mill and Rubbilize</li> <li>• Traffic Signal</li> <li>• Asphalt Paving</li> </ul>

<b>Special Project Issues</b>	
Access	<p>Residential</p> <ul style="list-style-type: none"> <li>• Driveway access will be open 90% of the time during construction operations. <ul style="list-style-type: none"> <li>○ Access will be restricted for 7-days during the concrete cure time for the curb &amp; gutter.</li> </ul> </li> <li>• Ramps will be provided for each driveway during construction</li> </ul> <p>Business</p> <ul style="list-style-type: none"> <li>• Business access will be open 90% of the time during construction operations <ul style="list-style-type: none"> <li>○ Access will be restricted for 7-days during the concrete cure time for the curb &amp; gutter.</li> </ul> </li> <li>• Access will be maintained to businesses at ALL times during construction</li> </ul>
Signage	<p>Business Signs</p> <ul style="list-style-type: none"> <li>• Contractor provided construction barricades will be allowed for use by businesses to display signage at no cost.</li> </ul>

<b>Project Communication</b>	
Paper Copies	<p>Leaflets</p> <ul style="list-style-type: none"> <li>• Every two (2) weeks a leaflet drop will be made at the temporary mailbox location providing neighborhood residents the same project updates listed on the website.</li> </ul>