



CONSTRUCTION UPDATE

PROJECT: Badger Meter River Park (SE Quadrant of W. Brown Deer Road/STH 100 & N. Kildeer Court)

PREPARED BY: Matthew S. Maederer, P.E., Director of Public Works/Village Engineer

REPORT DATE: July 28th, 2015

Project Description:

The new Badger Meter River Park project is underway! The contractor, All-Ways Contractors, Inc. has started the topsoil removal and stockpiling along with general site grading. The new park includes a small parking lot and several walking paths. One of the site amenities is a new kayak launch which will be ADA accessible. The parking lot also features stormwater management devices in the form of porous asphalt and a center bioretention area. Funding for the project totaling \$25,209 was provided by MMSD. It is expected that the park will be completed around Labor Day. Stay tuned for a ribbon cutting and grand opening information!

Completed Work To-Date:

- All erosion control (silt fencing and tracking pad) have been installed.
- The engineering consultant (JSD Professional Services, Inc.) staked out the site for grading limits and walking path limits.
- The contractor applied an herbicide to the entire site for weed control/removal because the topsoil material will be reused after grading is completed.

Current Work In-Progress:

- The contractor (All-Ways Contractors, Inc.) has started the topsoil removal and stockpiling on-site.
- The contractor is grading for and placing stone along the walking paths throughout the site.
- The new parking lot and bioretention area are being excavated and graded.
- Asphalt paving is scheduled for mid-August
- Landscaping will occur towards the end of August.

Photos (see below)

Badger Meter River Park looking West towards N. Kildeer Court



Badger Meter River Park looking East along W. Brown Deer Road towards the Milwaukee River

