



CONSTRUCTION UPDATE

PROJECT: N. 60th Street Reconstruction (West Fairy Chasm Road to W. County Line Road)

PREPARED BY: Matthew S. Maederer, P.E., Director of Public Works/Village Engineer

REPORT DATE: May 15th, 2015

Project Description:

The Village, in conjunction with the Wisconsin Department of Transportation (WisDOT) and the Federal Highway Administration (FHWA), plans to replace the pavement for approximately one half mile of North 60th Street from West Fairy Chasm Road to West County Line Road. The project will replace the deteriorating asphalt pavement along with adding new 6-ft wide concrete sidewalks along both the west and east sides of the roadway which will connect with the newly installed sidewalk along the south side of W. County Line Road. Drainage improvements, new signage, and new pavement markings will also be completed as part of the project. Prior to the roadway construction starting WE-Energies is completing a gas main and gas service replacement project. New dual gas mains are being installed along both the west and east sides of the roadway along with new gas service installations. The Village will also be replacing the 12-inch public water main and relaying all of the sanitary sewer laterals from the sewer main in the street to the property line. The contractor for the Village utility project is MJ Construction, Inc. out of Milwaukee. The WE-Energies project is expected to be completed in mid-April. The Village utility project is started on April 1st with a completion date of mid-June. The roadway reconstruction project will start around June 15th and be completed shortly after Labor Day. During construction activities the roadway will be closed to thru traffic, however, access will be maintained at all times for residents who live within the project limits. Please drive with caution through the construction site to help ensure the safety of the workers.

Completed Work To-Date:

- The contractor (MJ Construction) has completed the installation of the new 12-inch water main which is running along the east shoulder of the roadway.
- All of the new sanitary sewer laterals (32-total) have been installed from the main to the property line.
- Visu-Sewer completed the sanitary sewer televising.
- WE-Energies has completed the new dual gas main installation and service renewal

Current Work In-Progress:

- MJ Construction is testing the newly installed water main (pressure testing & safe water sample testing)
- Water service installation (34-total) will occur throughout the project corridor over the course of the next 2-weeks.

Schedule:

- The Village water main relay & sanitary sewer lateral replacement project started on Wednesday, April 1st. The project has a substantial completion date of June 15th ahead of the roadway reconstruction. Letters were distributed to residents along the corridor. The Water Utility is providing full-time on-site inspection. Hank Wallenkamp from the Water Utility is on-site daily and coordinating with adjacent property owners during construction.
- The contractor for the roadway re-paving & sidewalk installation is Michels Corp. The roadway & sidewalk work will begin mid-June with a completion date by the end of August.