

North 60th Street - Weekly Update 5 – FINAL (8-24-15 to 8-28-15)



Finished Roadway Looking North at W. Fairy Chasm Road



Finished Sidewalk Looking North at W. Fairy Chasm Road



New Crosswalk at W. Donges Lane

A Look Back:

- Asphalt pavement was placed
- Regulatory signage was installed
- Pavement marking was completed
- Roadside ditches were topsoiled, seeded, and mulched. Erosion mat was also installed within the ditch flow-lines.
- DPW crews re-installed all mailboxes
- The roadway is now open to thru traffic

A Look forward:

- The engineers walked the job and noted outstanding issues needing corrective, which is referred to as the “punch list”
- The “punch list” items will be corrected over the course of the next several weeks.
- The “punch list” items include, but are not limited to:
 - Remaining sidewalk installation and asphalt driveway approach paving (SE quadrant of W. County Line & N. 60th)
 - Re-ditching for proper drainage adjacent to the Church
 - Re-seeding, topsoil, mulching at select bare areas
- Permanent ditch check installation on the W. Side of N. 60th Street immediately north of W. Cloverleaf Lane.
- The paving contractor (Payne & Dolan) will be in to “wrap” the corners with asphalt and install asphalt flumes for drainage purposes and to prevent erosion/wash-outs.

N. 60th Street is now OPEN to thru traffic!

