

# North 60<sup>th</sup> Street - Weekly Update 2 (7-05-15 to 7-11-15)



*Grading for Sidewalk*

## A Look Back:

- Grading for the new sidewalk, ditches and road widening continued.
- Curb and gutter was poured at the intersections
- Pouring sidewalk started, **please stay off new concrete for 24 hours for walking and 7 days for driving.**

## A Look forward:

- Grading for the new sidewalk, ditches and road widening will continue.
- Sidewalk work will continue. Once the sidewalk is poured there will be no driveway access for 7 days. Please park along side roads.



*N 60<sup>th</sup> Street After Widening*

Remember North 60<sup>th</sup> Street is an active construction site. Only traffic to and from properties located within the work zone is allowed. Please use caution when passing workers and equipment.



*New Curb and Gutter*

