

# North 60<sup>th</sup> Street - Weekly Update 3 (7-12-15 to 7-18-15)



*Ready for Sidewalk*

## A Look Back:

- Sidewalk was completed for the majority of the project; **please stay off new concrete for 24 hours for walking and 7 days for driving.**
- Topsoil placement and final shaping began
- Roadway was rough graded

## A Look forward:

- Sidewalk work will be completed early in the week.
- Asphalt driveways will be patched behind the sidewalk, the 1<sup>st</sup> 2-inches of asphalt will be placed between the roadway and the sidewalk



*Sidewalk Being Placed*

**Thank you for your patience with the driveway closures.**

**Remember North 60<sup>th</sup> Street is an active construction site. Only traffic to and from properties located within the work zone is allowed. Please use caution when passing workers and equipment.**



*Sidewalk Almost Complete*

