

North 60th Street - Weekly Update 4 (7-19-15 to 7-25-15)



Sidewalk Ready for Finish Grading

A Look Back:

- Sidewalk was completed.
- Topsoil placement and final shaping continued
- 1st layer of asphalt for driveway was placed

A Look forward:

- Final restoration work will begin, landscapers will seed and mulch the project.
- Final grading of the roadway will take place
- The 1st layer of asphalt is scheduled for 7/31/15,

Please expect some delays during paving. The asphalt needs between 30-60 minutes to cool and harden after it is placed.

Thank you for your patience with the driveway closures.

Remember North 60th Street is an active construction site. Only traffic to and from properties located within the work zone is allowed. Please use caution when passing workers and equipment.



Topsoil Ready for Seed



Almost Ready for Paving

