



N. 52nd St.: W. Churchill Ln. – W. Dean Rd.

N. 54th St.: W. Bradley Rd. – N. 53rd St./W. Willow Rd.

W. Goodrich Ln.: N. 54th St. – N. 51st St.

Water Main Replacement:

- Mid-May to End of June
- Contractor: UPI, LLC
- Contacts:
 - Hank Wallenkamp (414) 371-3080
 - Tom Nennig (414) 371-3081
 - Colleen Banach (414) 371-3060
 - Matthew Maederer (414) 371-3021
- Water main will be replaced via open cut trenching

Ditching and Restoration:

- Beginning of July to End of August
- Contractor: Dept. of Public Works (Ditching)
Brown Deer Lawn Service (Restoration)
- Contacts:
 - Colleen Banach (414) 371-3060
 - Matthew Maederer (414) 371-3021
- Ditches will be regraded
- Driveways will be removed and culverts will be replaced
 - Temporary gravel driveways will be installed
- Landscaping will follow

Roadway/Driveway Paving:

- August/September
- Contractor: Stark Pavement Corp.
- Contacts:
 - Colleen Banach (414) 371-3060
 - Matthew Maederer (414) 371-3021
- Driveways will be repaved
- Roadway will be pulverized and repaved