



P.O. BOX 798 Elm Grove, WI 53122
Phone 414-491-6906 Fax 262-789-1920
Email: sam@allwaysinc.com

Village of Brown Deer
Badger Meter Park Site Development
Construction Sequence and Schedule

Staking and Layout – June 8 -12

Clearing and Grubbing of Area – June 15-16

Silt Fence, Erosion Control and Tracking Pad Installation – June 17

Weed Control – June 18

Strip and Stockpile Topsoil – June 29-30

Rough Grade and Excavation – Jul 1 -10

Installation of Detention Basin, Storm Sewer, Structure and Underdrain
Piping July 8-17

Final Grading – July 20

Install Aggregate Base Courses – July 20-21

Install Asphalt Pavements – July 22-24

Respread Topsoil July 27-31

Landscape, Install Plantings and Maintenance – August 3-14 *

Remove Erosion Control Items after Site Stabilization - TBD