



# WEEKLY DEPARTMENTAL REPORT

**COMMITTEE:** Village Manager/Board, Finance/Public Works, Traffic/Public Safety, Beautification

**PREPARED BY:** Matthew S. Maederer, PE, Director of Public Works/Village Engineer

**REPORT DATE:** June 1<sup>st</sup>, 2017

**GENERAL:** The Engineering Technician completed a final-walk through to go over outstanding items and create a “punch list” for last year’s (2016) construction projects. Final clean-up work will start next week and must be complete before final payment is issued.

The DPW crews were busy setting-up and preparing for the Eat & Greet event which will be held this Saturday, June 3<sup>rd</sup> in the Original Village from 12pm to 9pm. We look forward to seeing you there!

The Recycling Center has fresh mulch available. The tub-grinder was in on Wednesday, 05/31 mulching the accumulated brush pile. Mulch is free for pick-up at the Center or can be delivered for a fee of \$55 (3-yards) and \$65 (5-yards). Order forms are available at Village Hall.

## **CONSTRUCTION 2017 PROJECTS:**

The 2017 construction projects are as follows:

### **Roadway Re-Paving Program**

W. Donges Lane (from N. 67<sup>th</sup> Street to N. 60<sup>th</sup> Street)

W. Darnel Avenue (from N. Grandview Drive to N. 60<sup>th</sup> Street)

N. 51<sup>st</sup> Street (from W. Dean Road to W. Wahner Avenue)

- The Village Board awarded the project to Stark Asphalt.
- Work will start mid-August with a completion date of mid-September.

### **Ditch Rehabilitation & Culvert Replacement Program**

W. Donges Lane (from N. 67<sup>th</sup> Street to N. 60<sup>th</sup> Street)

W. Darnel Avenue (from N. Grandview Drive to N. 60<sup>th</sup> Street)

- Public Information Meeting (PIM) was held on Monday, April 24<sup>th</sup> at 6:00pm at Village Hall.
- Public Hearing was held on Monday, May 1<sup>st</sup> at the regularly scheduled Board meeting.
- Work will start mid-June on Donges with a completion date of mid-July.
- Work will start mid-July on Darnel with a completion date of mid-August.

### **2017 Water Main Relay**

N. 51<sup>st</sup> Street (from W. Dean Road to W. Wahner Avenue)

- The Village Board awarded the project to MJ Construction.
- Work will start after the 4<sup>th</sup> of July with a completion date of mid-August.

### **2017 Sanitary Sewer CIPP Lining Project**

Cured In-Place Pipe (CIPP) Lining/Rehabilitation at the following locations:

1. N. 51<sup>st</sup> Street (Dean to Brown Deer Road)
2. W. Brown Deer Road (N. 51<sup>st</sup> Street to N. Deerbrook Trail)
3. W. River Lane (N. Deerbrook Trail to N. 43<sup>rd</sup> Street)
4. N. 43<sup>rd</sup> Street (W. River Lane to the N. Deerwood Drive easement)
  - The Village Board awarded the project to Michels Corp.
  - Work will start early-June with a completion date of mid-October.

**Coordinated Project**

W. Bradley Road (from N. 76<sup>th</sup> Street to N. 66<sup>th</sup> Street)

- Roadway Re-Paving
- Schedule TBD
- *in conjunction with the City of Milwaukee (lead agency)*

**WINTER OPERATIONS:** The Director submitted the salt bid municipal agreement for the 2017/18 season. The salt bid is administered through the Wisconsin Department of Transportation (WisDOT) for all the communities in Milwaukee County. Last season's (2016/17) bid price was \$60.09/ton.

**SANITARY SEWER:** The Sanitary Sewer Technician has returned to the office from medical leave, but remains on light duty work. The Stormwater Technician continues to help-out as needed.

The Stormwater Technician & Sanitary Sewer Technician televised the sewer lines adjacent to Signicast as an ongoing monitoring effort. Signicast is working on removing excess solids build-up within the Village sewer collection system.

The Director continues working on the annual CMOM/CMAR reporting to the WDNR and MMSD. The Village holds a wastewater permit with the WDNR and annual reporting on the maintenance activities for the year is required.

**STORMWATER:** The Stormwater Technician was street sweeping the curb and gutter locations throughout the Village as per the Village's (North Shore Group) WDNR permit the week of May 30<sup>th</sup>.

The Director continues working on the annual WDNR stormwater report and MMSD Chapter 13 stormwater report. Annual reports are required to each agency detailing the Village's stormwater activities for the year and the Best Management Practices (BMPs) implemented for water quality mitigation as required by the Village's permit.

The DPW crew installed three (3) culverts for residents who pulled driveway/culvert permits during the week of May 30<sup>th</sup>. **REMINDER:** All culvert replacements and driveway approach paving work requires a permit. Culvert replacements are completed in-house by DPW crews ahead of the residential driveway approach paving. Please contact the DPW office for more information.

**BEAUTIFICATION/FORESTRY:** DPW crews and the summer helpers continued cleaning out all the planter beds within the R/W in the Original Village and spreading mulch ahead of next week's "Eat & Greet" event.

Fox Services, the Village's turf maintenance contractor, completed the fourth mowing/trimming of the season the week of May 30<sup>th</sup>.

**STREETS & TRAFFIC:** No Update.

**REFUSE AND RECYCLING:** The Recycling Center is on summer hours for the month of June. The Recycling Center is open on **Saturdays from 10am to 5pm and on Tuesdays & Thursdays from 12pm to 8pm**. For further information regarding the recycling center please call the DPW office at 414.357.0120.

**PARKS & RECREATION:** No Update.