



WEEKLY DEPARTMENTAL REPORT

COMMITTEE: Village Manager/Board, Finance/Public Works, Traffic/Public Safety, Beautification

PREPARED BY: Matthew S. Maederer, PE, Director of Public Works/Village Engineer

REPORT DATE: June 8th, 2017

GENERAL: There is a Public Information Meeting (PIM) on Tuesday, June 20th from 5pm to 7pm at the Lois & Tom Dolan Community Center regarding the Milwaukee County N. Teutonia Avenue (CTH D) re-paving project from W. Good Hope Road (CTH PP) to W. Bradley Road including the Bradley & Teutonia roundabout reconstruction. Follow this link to the PIM invite letter:

http://www.browndeerwi.org/wp-content/uploads/2017/06/PIM-INVITE_post-to-website.pdf

The DPW crews assisted with the Eat & Greet event clean-up on Monday, June 5th. We hope everyone had a great time at the event!

The Director attended the Village Board meeting on Monday, June 5th. The annual DPW department presentation was on the agenda for discussion and informational purposes.

The Director attended the staff meeting on Tuesday, June 6th. Coordination with other departments was discussed.

The Director and Sanitary Sewer Technician attended a pre-construction conference on Tuesday, June 6th with the Project Manager from the contractor Michels Pipe Services for the 2017 Sanitary Sewer CIPP Lining project.

The Director attended the Finance & Public Works Committee meeting on Wednesday, June 7th. Three (3) items were on the agenda. The committee recommended approval banning the use of coal tar sealants for asphalt pavement. The committee recommended approval of the annual Compliance Maintenance Activities Report (CMAR) for the sanitary sewer collection system and the annual stormwater maintenance activities report. Both reports are submitted to the Wisconsin Department of Natural Resources (WDNR).

CONSTRUCTION 2017 PROJECTS:

The 2017 construction projects are as follows:

Roadway Re-Paving Program

W. Donges Lane (from N. 67th Street to N. 60th Street)

W. Darnel Avenue (from N. Grandview Drive to N. 60th Street)

N. 51st Street (from W. Dean Road to W. Wahner Avenue)

- The Village Board awarded the project to Stark Asphalt.
- Work will start mid-August with a completion date of mid-September.

Ditch Rehabilitation & Culvert Replacement Program

W. Donges Lane (from N. 67th Street to N. 60th Street)

W. Darnel Avenue (from N. Grandview Drive to N. 60th Street)

- Public Information Meeting (PIM) was held on Monday, April 24th at 6:00pm at Village Hall.
- Public Hearing was held on Monday, May 1st at the regularly scheduled Board meeting.
- Work will start mid-June on Donges with a completion date of mid-July.
- Work will start mid-July on Darnel with a completion date of mid-August.

2017 Water Main Relay

N. 51st Street (from W. Dean Road to W. Wahner Avenue)

- The Village Board awarded the project to MJ Construction.
- Work will start after the 4th of July with a completion date of mid-August.

2017 Sanitary Sewer CIPP Lining Project

Cured In-Place Pipe (CIPP) Lining/Rehabilitation at the following locations:

1. N. 51st Street (Dean to Brown Deer Road)
2. W. Brown Deer Road (N. 51st Street to N. Deerbrook Trail)
3. W. River Lane (N. Deerbrook Trail to N. 43rd Street)
4. N. 43rd Street (W. River Lane to the N. Deerwood Drive easement)
 - The Village Board awarded the project to Michels Corp.
 - Work will start early-June with a completion date of mid-October.

Coordinated Project

W. Bradley Road (from N. 76th Street to N. 66th Street)

- Roadway Re-Paving
- Base patching was completed during the month of May
- The railroad crossing work at the 7200 block of Bradley should be complete by the end of July
- Asphalt paving will occur during the month of August
- *in conjunction with the City of Milwaukee (lead agency)*

WINTER OPERATIONS: The Director submitted the salt bid municipal agreement for the 2017/18 season. The salt bid is administered through the Wisconsin Department of Transportation (WisDOT) for all the communities in Milwaukee County. Last season's (2016/17) bid price was \$60.09/ton.

SANITARY SEWER: The Sanitary Sewer Technician has returned to the office from medical leave, but remains on light duty work. The Stormwater Technician continues to help-out as needed.

The Stormwater Technician & Sanitary Sewer Technician televised the sewer lines adjacent to Signicast as an ongoing monitoring effort. Signicast is working on removing excess solids build-up within the Village sewer collection system.

The Director continues working on the annual CMOM/CMAR reporting to the WDNR and MMSD. The Village holds a wastewater permit with the WDNR and annual reporting on the maintenance activities for the year is required to be submitted by June 30th.

STORMWATER: The Stormwater Technician was street sweeping the curb and gutter locations throughout the Village as per the Village's (North Shore Group) WDNR permit the week of June 5th.

The Director submitted the annual WDNR stormwater report and MMSD Chapter 13 stormwater report. Annual reports are required to each agency detailing the Village's stormwater activities for the year and the Best Management Practices (BMPs) implemented for water quality mitigation as required by the Village's permit.

The DPW crew installed three (3) culverts for residents who pulled driveway/culvert permits during the week of May 30th.

REMINDER: All culvert replacements and driveway approach paving work requires a permit. Culvert replacements are completed in-house by DPW crews ahead of the residential driveway approach paving. Please contact the DPW office for more information.

BEAUTIFICATION/FORESTRY: DPW crews and the summer helpers continued cleaning out all the planter beds within the R/W and in the medians.

The Summer helpers are out picking median trash and litter as time allows.

STREETS & TRAFFIC: The Village's paving contractor, MJ Construction paved patches at the water main break locations and other patch locations on Tuesday and Wednesday (June 6th and 7th).

REFUSE AND RECYCLING: The Recycling Center is on summer hours for the month of June. The Recycling Center is open on **Saturdays from 10am to 5pm and on Tuesdays & Thursdays from 12pm to 8pm.** For further information regarding the recycling center please call the DPW office at 414.357.0120.

PARKS & RECREATION: DPW repaired a broken pipe at the pond on Monday, June 5th.