



WEEKLY DEPARTMENTAL REPORT

COMMITTEE: Village Manager/Board, Finance/Public Works, Traffic/Public Safety, Beautification

PREPARED BY: Matthew S. Maederer, PE, Director of Public Works/Village Engineer

REPORT DATE: November 16th, 2017

GENERAL: Due to the late leaf drop, the Village has elected to add an additional week of yard waste collection **Nov. 27- December 1st**. Yard waste will be collected the same day as your trash. This will be the **FINAL** week of yard waste collection in 2017. Please see your 2017 tax bill for the 2018 Recycling and Yard waste collection schedule.

Fahrner Asphalt Sealers remain in the Village the week of November 13th completing infrared heat patching at sanitary sewer manhole locations to avoid damage during winter snow plowing. A total of 106-patches were authorized with work being complete by the end of the week (week ending November 17th).

The Director met with a representative from Advanced Disposal (the Village's waste/recycling hauler) on Monday, November 13th to go over the current contract conditions and options for contract renewal. Service additions were discussed along with price impacts. The current contract expires July 15th of 2018.

The DPW crews continue the annual ditch rehab and culvert replacement program on W. Darnel Avenue and W. Donges Lane. Crews are working on topsoiling and hydroseeding the ditches along both roadways.

CONSTRUCTION 2017 PROJECTS:

The 2017 construction projects are as follows:

Roadway Re-Paving Program

W. Donges Lane (from N. 67th Street to N. 60th Street)

W. Darnel Avenue (from N. Grandview Drive to N. 60th Street)

N. 51st Street (from W. Dean Road to W. Wahner Avenue)

- The Village Board awarded the project to Stark Asphalt.
- All asphalt paving is complete.

Ditch Rehabilitation & Culvert Replacement Program

W. Donges Lane (from N. 67th Street to N. 60th Street)

W. Darnel Avenue (from N. Grandview Drive to N. 60th Street)

- Public Information Meeting (PIM) was held on Monday, April 24th at 6:00pm at Village Hall.
- Public Hearing was held on Monday, May 1st at the regularly scheduled Board meeting.
- WE-Energies has completed all of the gas main relay work on Donges & Darnel.
- DPW crews are finishing topsoiling on Darnel and have also started topsoiling on Donges. All topsoiling and hydroseeding should be done by mid-end-November.

2017 Water Main Relay

N. 51st Street (from W. Dean Road to W. Wahner Avenue)

- The Village Board awarded the project to MJ Construction.
- Work began on Monday, July 10th and was completed week ending September 1st.

2017 Sanitary Sewer CIPP Lining Project

Cured In-Place Pipe (CIPP) Lining/Rehabilitation at the following locations:

1. N. 51st Street (Dean to Brown Deer Road)
2. W. Brown Deer Road (N. 51st Street to N. Deerbrook Trail)
3. W. River Lane (N. Deerbrook Trail to N. 43rd Street)
4. N. 43rd Street (W. River Lane to the N. Deerwood Drive easement)
 - The Village Board awarded the project to Michels Corp.
 - Lateral televising was completed the week of June 26th. Prep work for the CIPP lining was completed on Friday, August 11th.
 - Mainline lining began the week of September 18th (overnight work hours).
 - All lining work is complete.

Coordinated Project

W. Bradley Road (from N. 76th Street to N. 66th Street)

- Roadway Re-Paving
- Base patching was completed during the month of May
- The railroad crossing work at the 7200 block of Bradley should be complete by the end of September.
- Concrete curb and pedestrian ramp improvements occurred the week of October 2nd.
- Asphalt paving is complete.
- *Conjunction with the City of Milwaukee (lead agency)*

WINTER OPERATIONS: The DPW crews are checking their respective plow routes and dropping off deficient mailbox notices. Mailboxes are installed by DPW for a fee of \$100. The mailbox installation form can be found at the following location on the DPW homepage:

<http://www.browndeerwi.org/wp-content/uploads/2014/06/Mailbox-Order-Form.pdf>

The salt bid for the 2017/18 season was received by the Wisconsin Department of Transportation (WisDOT). The bid came in at \$58.59/ton for all the communities in Milwaukee County. Last season's (2016/17) bid price was \$60.09/ton.

DPW received the first salt delivery (320-tons) the week of October 23rd.

SANITARY SEWER: The Sanitary Sewer Technician continues completing routine sewer televising throughout the Village with a focus on the 2018 street project locations.

STORMWATER: The Stormwater Technician is completing street sweeping in the curb and gutter areas throughout the Village. Each curb and gutter roadway is swept weekly during the fall months.

REMINDER: All culvert replacements and driveway approach paving work requires a permit. Culvert replacements are completed in-house by DPW crews ahead of the residential driveway approach paving. Please contact the DPW office for more information.

BEAUTIFICATION/FORESTRY: DPW crews are picking litter in the medians throughout the Village as time permits.

STREETS & TRAFFIC: The Engineering Technician has completed and submitted the annual roadway rating assessment or Pavement Surface Evaluation and Rating (PASER) which is required every 2-years and the results submitted to the State (WisDOT). All 55-miles of Village owned/maintained roadways will be evaluated and rated.

REFUSE AND RECYCLING: The Recycling Center is on fall hours for the month of November. The Recycling Center is open on **Saturdays from 10am to 5pm and on Tuesdays & Thursdays from 12pm to 6pm.** For further information regarding the recycling center please call the DPW office at 414.357.0120.

PARKS & RECREATION: No Update.