



# WEEKLY DEPARTMENTAL REPORT

**COMMITTEE:** Village Manager/Board, Finance/Public Works, Traffic/Public Safety, Beautification

**PREPARED BY:** Matthew S. Maederer, PE, Director of Public Works/Village Engineer

**REPORT DATE:** May 31<sup>st</sup>, 2018

**GENERAL:** The week of May 29<sup>th</sup> the DPW crews were working on landscaping efforts and assisting with set-up for the Eat & Greet in the Street event in the Original Village. The Eat & Greet event takes place on Saturday, June 2<sup>nd</sup> from 2pm to 10pm. DPW will have staff helping set-up prior to the event and assisting with tear-down after the event.

The DPW crews removed sections of asphalt pavement and base aggregate from N. 51<sup>st</sup> Street between W. Wabash Avenue and W. Wahner Avenue. It was noticed that the new asphalt was sagging so immediate corrective action was necessary. Re-paving will occur the week of June 4<sup>th</sup> now that the roadway base has had a chance to settle with the traffic over the last couple of weeks. The new roadway is currently under warranty.

On Monday, May 21<sup>st</sup>, the Director attended the weekly construction progress meeting for the new DPW facility project with the general contractor (Mike Koenig Construction), the Architect (Kueny Architects), and grading contractor (CW Purpero). The site clearing work has been completed and currently the site grading work is underway.

On Wednesday, May 30<sup>th</sup> the Director attended the weekly progress for the Milwaukee County N. Teutonia Avenue/CTH D and W. Bradley Road Roundabout project. The contractor schedule was discussed along with traffic control issues. Additional barricades were added at side streets off of Teutonia as an outcome of the discussion. Utility conflicts and resolutions were also discussed at the meeting with the contractors.

On Wednesday, May 30<sup>th</sup> the Director attended the bid opening for the Beaver Creek Restoration Segment 3 & Bike Path Reconstruction Project from Village Park to N. Green Bay Road/STH 57. The apparent low bidder for the work is C.W. Purpero, Inc. C.W. Purpero completed with first two segments of creek restoration adjacent to Walmart in 2010. The work is scheduled to begin in mid-July with a completion date of end-October 2018. The bike path portion of the work (\$99,000) is 100% funded through the Milwaukee County Community Development Block Grant (CDBG) and the creek restoration (\$675,000) is partially funded through a \$50,000 grant from the Fund for Lake Michigan Grant. C.W. Purpero is also the same contractor completing the site grading for the new DPW project.

## **2018 Construction**

The Milwaukee County W. Bradley Road & N. Teutonia Avenue/CTH D Reconstruction & Roundabout project continues. During stage 1 work the Bradley & Teutonia intersection will remain closed until mid-July. Current work includes common excavation, breaker run installation, concrete crushing operation, and storm sewer installation. Please drive with caution around the construction site!

The 2018 Sanitary Sewer Mainline and Lateral Rehabilitation project is underway in the Green Knoll Subdivision which is the neighborhood tributary to N. 59<sup>th</sup> Street/W. Range Avenue/W. Betty Lane. A total of 75-homes will have sewer laterals CIPP lined and the entire mainline sewer in the neighborhood will be CIPP lined. Crews the week of May 29<sup>th</sup> are installing clean-outs up near the homes along with televising and cleaning of the mainline sewers in the roadway.

The 2018 Water Main Rehab project is underway. The relay work on W. Terry Avenue from N. 54<sup>th</sup> Street to W. Wabash Avenue has been completed. A new 8-inch PVC main was installed to replace the existing 6-inch cast iron main. CIPP lining work is starting on N. Teutonia Avenue from W. Bradley Road to W. Dean Road. The existing 16-inch main will be lined along the east side of N. Teutonia. Temporary water services and access pit construction is occurring the week of May 29<sup>th</sup> into next week. Coordination with the Milwaukee County roundabout project is occurring too.

**WINTER OPERATIONS:** No Update.

**SANITARY SEWER:** The Sanitary Sewer Technician continues completing routine sewer line cleaning throughout the Village.

**STORMWATER:** The DPW crews are working on placing “screenings” material in the bottom of the rough-cut ditches on Donges Lane ahead of the topsoiling operation. Brown Deer Lawn Service is scheduled to start topsoiling operations the week of June 4<sup>th</sup> with assistance from the DPW crew.

The stormwater technician continues spring street sweeping activities in the curb and gutter roadway sections and throughout the entire Village as per our permit with the WDNR.

**REMINDER:** All culvert replacements and driveway approach paving work requires a permit. Culvert replacements are completed in-house by DPW crews ahead of the residential driveway approach paving. Please contact the DPW office for more information.

**BEAUTIFICATION/FORESTRY:** Fox Services was in the Village the weeks of May 21<sup>st</sup> and May 29<sup>th</sup> completing a full grass mowing of all medians, Village Hall, Library, and Fairy Chasm Park. All areas are on a weekly mowing schedule during the spring growing season.

**STREETS & TRAFFIC:** The DPW crews removed sections of asphalt pavement and base aggregate from N. 51<sup>st</sup> Street between W. Wabash Avenue and W. Wahner Avenue. It was noticed that the new asphalt was sagging so immediate corrective action was necessary. DPW is working with the contractor to determine the cause and solution. The new roadway is currently under warranty.

The DPW crews are filling potholes throughout the Village with cold-patch asphalt as time allows.

**REFUSE AND RECYCLING:** The DPW crews are picking trash/litter throughout the Village within medians and terraces as time allows.

The Recycling Center is on spring/summer hours for the month of May and is open on **Saturdays from 10am to 5pm along with Tuesdays and Thursdays from 12pm to 8pm.** For further information regarding the recycling center please call the DPW office at 414.357.0120.

**PARKS & RECREATION:** The DPW crew is assisting with the Swimming Pond opening at Village Park the week of May 21<sup>st</sup>.

DPW crews are helping with Eat & Greet tasks and painting picnic tables for the event on Saturday, June 2<sup>nd</sup>.