



WEEKLY DEPARTMENTAL REPORT

COMMITTEE: Village Manager/Board, Finance/Public Works, Traffic/Public Safety, Beautification

PREPARED BY: Matthew S. Maederer, PE, Director of Public Works/Village Engineer

REPORT DATE: January 3rd, 2019

GENERAL: The Director attended a pre-bid meeting at the Village of River Hills to discuss a sanitary sewer relay project in conjunction with MMSD. The purpose of the project is to eliminate a MMSD transmission sewer main and connect two laterals into Brown Deer's sewer system. The entire project is 100% funded through MMSD. Work is expected to start this spring and the location is on N. Green Bay Court.

The DPW crews started taking down the Christmas decorations in the Original Village and at Village Hall the week of January 2nd.

The Director met with the Village's lighting contractor, Outdoor Lighting, to go over some work to correct parking lot lighting outages at the Library on Thursday, January 3rd.

The Director is working on the packet reports for the Finance & Public Works Committee and Traffic & Public Safety Committee meetings next week, week of January 7th.

New DPW Facility Project

Current & Upcoming work includes, but is not limited to:

- Window frame installation, electrical rough-ins, gas piping, stone veneer office walls and columns, garage parking concrete slab pour, bin storage roof framing, shop area mechanicals, overhead door installation.

Beaver Creek Restoration Segment 3 and Bike Path Reconstruction Project

C.W. Purpero was the low-bidder for the work with a total bid of \$773,412 (creek work = \$674,590 and bike path work = \$98,822). The project includes naturalization of Beaver Creek between Village Park and N. Green Bay Road/STH 57. Naturalization includes concrete channel removal, side slope stabilization, natural plantings, creek meanders, and habitat rest areas (i.e. fish riffles). The bike path along the south side of the creek will be reconstructed with an 8-ft wide asphalt path including rest areas. The project was set to begin the week of September 4th but was delayed to the very wet weather conditions.

Current work includes:

- concrete removal, riprap and river stone placement, bank grading, native seeding, erosion matting – the crew is more than half down and progressing upstream towards the Oak Leaf Trail and Village Park.

The stream naturalization work is expected to be complete by the end of January.

The bike path paving portion of the project has now been delayed until spring after approval from the Milwaukee County CDBG administrators.

Ditch Rehab & Culvert Replacement Program

The DPW crew will complete the final ditch restoration on W. Terry Avenue (from N. 54th Street to N. 52nd Street) and N. 52nd Street (from N. 52nd Street to W. Wabash Avenue) in the spring of 2019.

Roadway Re-Paving Program

The DPW crews finished shouldering the roadway re-paving program areas and will complete final ditch fore-slope restoration in the spring of 2019 on the following streets:

- W. Cloverleaf Lane (N. 67th Street to N. 60th Street)
- W. Calumet Road (N. 51st Street to N. 43rd Street)
- W. Terry Avenue (N. 54th Street to W. Wabash Avenue)

WINTER OPERATIONS: The crews completed a salting operation during the overnight hours of Friday into Saturday, December 28th to 29th. The crews also completed a plowing operation and salting operation during the overnight hours of Monday, December 31st to Tuesday, January 1st.

SANITARY SEWER: The Director and Sanitary Sewer Technician continue working on closing out the Private Property Inflow/Infiltration project. Staff is working with the consultant and contractor on the punch-list item resolutions and schedule before submitting the final reimbursement request to MMSD.

STORMWATER: REMINDER: All culvert replacements and driveway approach paving work requires a permit. Culvert replacements are completed in-house by DPW crews ahead of the residential driveway approach paving. Please contact the DPW office for more information.

BEAUTIFICATION/FORESTRY: The crews are working on tree trimming operations throughout the Village and Ash tree removals. A total of 50-ash trees are scheduled for removal this year due to EAB.

STREETS & TRAFFIC: The DPW crews are out filling potholes throughout the Village as time permits.

REFUSE AND RECYCLING: The DPW crews are picking trash/litter throughout the Village within medians and terraces as time allows.

DPW coordinated with Walmart for trash/litter removal along Beaver Creek adjacent to the store the week before Christmas.

The DPW crews are repair damaged recycling carts and refuse carts.

The Recycling Center is on winter hours for the months of January through March. The recycling center is open on **Saturdays only from 10am to 5pm**. For further information regarding the recycling center please call the DPW office at 414.357.0120.

PARKS & RECREATION: No Update.