



CONSTRUCTION UPDATE

PROJECT: Badger Meter River Park (SE Quadrant of W. Brown Deer Road/STH 100 & N. Kildeer Court)

PREPARED BY: Matthew S. Maederer, P.E., Director of Public Works/Village Engineer

REPORT DATE: September 8th, 2015

Project Description:

The new Badger Meter River Park project is on-going. The new park is located in the SE quadrant of N. Kildeer Court & W. Brown Deer Road/STH 100. The contractor, All-Ways Contractors, Inc. continues with general site grading and utility installation. The new park includes a small parking lot and several walking paths. One of the site amenities is a new kayak launch which will be ADA accessible. The parking lot also features stormwater management devices in the form of porous asphalt and a center bioretention area. Funding for the project totaling \$25,209 was provided by MMSD. It is expected that the park will be completed around mid-September. Stay tuned for a ribbon cutting and grand opening information!

Completed Work To-Date:

- The contractor, Wolf Paving, completed the entire asphalt walking path paving on Tuesday, September 1st.
- All-Ways Contractors, Inc. finished all of the general site grading and topsoil spreading. The site is now ready for landscaping.
- Lemberg Electric installed the site “identification” sign.

Current Work In-Progress:

- The parking lot asphalt (porous asphalt) and roadway path paving will the week of September 8th (weather dependent).
- The kayak launch will be installed by “EZ Dock” on Wednesday, September 9th.
- The site will be landscaped (seeding & plantings) the weeks of September 14th and September 21st.
- *The ribbon cutting is scheduled for Friday, September 25th at 10:30am.*

Photos (see below)

Badger Meter River Park looking West towards N. Kildeer Court



Badger Meter River Park looking East towards the Milwaukee River

