



# WEEKLY DEPARTMENTAL REPORT

**COMMITTEE:** Village Manager/Board, Finance/Public Works, Traffic/Public Safety, Beautification

**PREPARED BY:** Matthew S. Maederer, PE, Director of Public Works/Village Engineer

**REPORT DATE:** September 28<sup>th</sup>, 2017

**GENERAL:** The 2017 roadway re-paving program has begun. Start Asphalt Corp. is the Village's contractor completing the work. Roadway pulverizing and grading is occurring on N. 51<sup>st</sup> Street between W. Dean Road and W. Wahner Avenue, W. Darnel Avenue between N. Grandview Drive and N. 60<sup>th</sup> Street, and on W. Donges Lane between N. 67<sup>th</sup> Street and N. 60<sup>th</sup> Street. Following pulverizing/grading the contractor will pave the binder asphalt, driveways, and surface course. All work should be completed by mid to end-October.

The DPW crews continue the annual ditch rehab and culvert replacement program on W. Darnel Avenue and W. Donges Lane. Crews are working on topsoiling and hydroseeding the ditches along both roadways. All work should be completed by mid to end-October.

Michels Corporation has completed the CIPP lining on N. 51<sup>st</sup> Street ahead of the re-paving program beginning. All CIPP mainline work should be complete by mid-to end October.

## **CONSTRUCTION 2017 PROJECTS:**

The 2017 construction projects are as follows:

### **Roadway Re-Paving Program**

W. Donges Lane (from N. 67<sup>th</sup> Street to N. 60<sup>th</sup> Street)

W. Darnel Avenue (from N. Grandview Drive to N. 60<sup>th</sup> Street)

N. 51<sup>st</sup> Street (from W. Dean Road to W. Wahner Avenue)

- The Village Board awarded the project to Stark Asphalt.
- Work started the week of September 25<sup>th</sup> with a completion date of end-October.

### **Ditch Rehabilitation & Culvert Replacement Program**

W. Donges Lane (from N. 67<sup>th</sup> Street to N. 60<sup>th</sup> Street)

W. Darnel Avenue (from N. Grandview Drive to N. 60<sup>th</sup> Street)

- Public Information Meeting (PIM) was held on Monday, April 24<sup>th</sup> at 6:00pm at Village Hall.
- Public Hearing was held on Monday, May 1<sup>st</sup> at the regularly scheduled Board meeting.
- WE-Energies has completed all of the gas main relay work on Donges & Darnel.
- DPW crews are finishing topsoiling on Darnel and have also started topsoiling on Donges. All topsoiling and hydroseeding should be done by mid-October.

### **2017 Water Main Relay**

N. 51<sup>st</sup> Street (from W. Dean Road to W. Wahner Avenue)

- The Village Board awarded the project to MJ Construction.
- Work began on Monday, July 10<sup>th</sup> and was completed week ending September 1<sup>st</sup>.

### **2017 Sanitary Sewer CIPP Lining Project**

Cured In-Place Pipe (CIPP) Lining/Rehabilitation at the following locations:

1. N. 51<sup>st</sup> Street (Dean to Brown Deer Road)
2. W. Brown Deer Road (N. 51<sup>st</sup> Street to N. Deerbrook Trail)
3. W. River Lane (N. Deerbrook Trail to N. 43<sup>rd</sup> Street)

4. N. 43<sup>rd</sup> Street (W. River Lane to the N. Deerwood Drive easement)

- The Village Board awarded the project to Michels Corp.
- Lateral televising was completed the week of June 26<sup>th</sup>. Prep work for the CIPP lining was completed on Friday, August 11<sup>th</sup>.
- Mainline lining began the week of September 18<sup>th</sup> (overnight work hours).
- All lining work will be completed by end-October.

**Coordinated Project**

W. Bradley Road (from N. 76<sup>th</sup> Street to N. 66<sup>th</sup> Street)

- Roadway Re-Paving
- Base patching was completed during the month of May
- The railroad crossing work at the 7200 block of Bradley should be complete by the end of September.
- Concrete curb and pedestrian ramp improvements are occurring the week of September 25<sup>th</sup>.
- Asphalt paving will occur during the month of October.
- *Conjunction with the City of Milwaukee (lead agency)*

**WINTER OPERATIONS:** The salt bid for the 2017/18 season was received by the Wisconsin Department of Transportation (WisDOT). The bid came in at \$58.59/ton for all the communities in Milwaukee County. Last season's (2016/17) bid price was \$60.09/ton.

**SANITARY SEWER:** Great Lakes TV & Seal will be in the Village the week of October 2<sup>nd</sup> completing a heavy cleaning of the sewer lines downstream and adjacent to Signicast as the Village works to solve the build-up of material from the plant's effluent. The Village is working with the MMSD and WDNR on a resolution.

**STORMWATER:** The DPW crews spent a day on Wednesday, September 27<sup>th</sup> installing three (3) driveway culvert replacements outside the normal re-ditching culvert replacement program areas.

**REMINDER:** All culvert replacements and driveway approach paving work requires a permit. Culvert replacements are completed in-house by DPW crews ahead of the residential driveway approach paving. Please contact the DPW office for more information.

**BEAUTIFICATION/FORESTRY:** Fox Services was in the Village the week of September 18<sup>th</sup> completing a full mowing of all Village maintained turf areas. Fox Services also completed a full weeding of the Bradley Road bio-retention areas.

**STREETS & TRAFFIC:** The Engineering Technician has started the annual roadway rating assessment or Pavement Surface Evaluation and Rating (PASER) which is required every 2-years and the results submitted to the State (WisDOT). All 55-miles of Village owned/maintained roadways will be evaluated and rated.

**REFUSE AND RECYCLING:** The Recycling Center is on summer hours for the month of September. The Recycling Center is open on **Saturdays from 10am to 5pm and on Tuesdays & Thursdays from 12pm to 8pm**. For further information regarding the recycling center please call the DPW office at 414.357.0120.

**PARKS & RECREATION:** No Update.