

W. Bradley Rd. Reconstruction

Construction Update

Monday, 8/24/2015

The Reconstruction of Bradley Road is going to be rapidly coming to a close. The next phase is placing of the Asphalt pavement.

This work is scheduled to start on **Friday, Aug 28** (weather permitting) with the reconstruction of the **Bradley/Sherman intersection**. The entire intersection will be closed and barricaded during milling, rubblizing and repaving.



Bradley Road is scheduled to be paved on **Monday, Aug 31, and Tuesday, Sept 1**. If possible, please limit your travel on the new pavement those days.

If you must travel, please be aware of the many large machines and people that will be working on the roadway placing the hot asphalt. Please watch out for the workers and follow their directions and they will guide you around the work area the best way possible. Do not drive around any barricades or orange barrels.

Please do not stop on the new asphalt and turn your car's wheels, it will leave a permanent mark that cannot be removed. Be aware of this while entering and exiting your new driveway.

Also, the new asphalt is VERY HOT. Please watch your children and pets during this operation. The pavement will take a few hours to cool and become drivable.

After the pavement is placed, Bradley Road will be open to 2-way traffic with the Median in the center. Stripes will not be placed that day, so be aware of the direction of traffic.

Thank you for your understanding and patience during this project.
If you have any questions, please see me on-site.

Jon Weil
Ayres Associates
Resident Construction Representative